


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES**  
For the 3rd Quarter, CY 2021

**MUNICIPAL GOVERNMENT OF REAL, QUEZON**

Program of Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
Municipal Leadership and Government Program	Municipal Health Center	250,000.00	07/11/17		98.00%	245,005.90		
Barangay Forest Program	Brgy. Caw., Tan., Maragondon, Llavac, Lubayat & Pandan	1,080,000.00	02/10/14		98.92%	1,068,288.00		
Local Government Support Fund - Health Facilities Enhancement Program	Real, Quezon	6,500,000.00	03/23/18		99.96%	6,497,075.31		
Local Government Support Fund - Drainage Improvement	Real, Quezon	2,500,000.00	03/23/18	10/11/18	99.44%	2,486,120.30		completed
Local Government Support Fund - DEPED, School Clinic	Real, Quezon	1,200,000.00	03/25/19	05/17/19	97.32%	1,167,888.20		completed
DOH - BUB HFEP-BHS	Real, Quezon	1,000,000.00	03/18/20	09/14/20	98.41%	984,080.88		completed
DOH - BHS	Brgy. Pandan	1,500,000.00			0.00%			
DOH - BUB HFEP-Equipment	Real, Quezon	936,900.00	04/26/18		100.00%	936,900.00		completed
BUB 2015 -Infrastructure Support to Agri. and Fishery Production	Real, Quezon	1,000,000.00			0.00%			
DA - Organic Fertilizer Production	Real, Quezon	500,000.00	12/17/18		100.00%	499,999.10		completed
DA - NFP (Enhancement of Bantay Daqat & Patrol Boat)	Real, Quezon	900,000.00	02/19/18	04/25/19	99.81%	898,248.00		completed
BUB 2015 -Construction of Water System Project	Brgy. Malapad and Lubayat	1,600,000.00	07/13/20	11/10/20	100.00%	1,600,000.00		completed
Skills Training on Cookery	Real, Quezon	598,020.00	07/29/19		100.00%	598,020.00		completed
Skills Training on Goat Raising	Real, Quezon	240,030.00	12/27/19		100.00%	240,030.00		completed
LGSF-AM, Local Access Road	Brgy. Malapad	5,761,000.00	09/24/20	11/23/20	100.00%	5,761,000.00		completed
Concreting of Sitio Nonoc to Sitio Little Baguio Road	Brgy. Malapad	4,144,000.00			0.00%			
Establishment and Installation of Community-wide Monitoring and Alert System (Early Warning System)	Real, Quezon	1,465,916.00			0.00%			
Establishment of Fish Sauce and Fish Paste Processing Facility	Real, Quezon	523,666.18			0.00%			

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data of information contained in this document.

  
**LIZA R. SUAVERDEZ**  
Municipal Accountant


  
**DIANA ABIGAIL D. AQUINO**  
Local Chief Executive

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES**  
For the 3rd Quarter, CY 2021

## MUNICIPAL GOVERNMENT OF REAL, QUEZON

Program of Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
Municipal Leadership and Government Program	Municipal Health Center	250,000.00	07/11/17		98.00%	245,005.90		
Barangay Forest Program	Brgy. Caw., Tan., Maragondon, Llavac, Lubayat & Pandan	1,080,000.00	02/10/14		98.92%	1,088,288.00		
Local Government Support Fund - Health Facilities Enhancement Program	Real, Quezon	6,500,000.00	03/23/18		99.96%	6,497,075.31		
Local Government Support Fund - Drainage Improvement	Real, Quezon	2,500,000.00	03/23/18	10/11/18	99.44%	2,486,120.30		completed
Local Government Support Fund - DEPED, School Clinic	Real, Quezon	1,200,000.00	03/25/19	05/17/19	97.32%	1,167,888.20		completed
DOH - BUB HFEP-BHS	Real, Quezon	1,000,000.00	03/18/20	09/14/20	98.41%	984,080.88		completed
DOH - BHS	Brgy. Pandan	1,500,000.00			0.00%			
DOH - BUB HFEP-Equipment	Real, Quezon	936,900.00	04/26/18		100.00%	936,900.00		completed
BUB 2015 -Infrastructure Support to Agri. and Fishery Production	Real, Quezon	1,000,000.00			0.00%			
DA - Organic Fertilizer Production	Real, Quezon	500,000.00	12/17/18		100.00%	499,999.10		completed
DA - NFP (Enhancement of Bantay Dagat & Patrol Boat)	Real, Quezon	900,000.00	02/19/18	04/25/19	99.81%	898,248.00		completed
BUB 2015 -Construction of Water System Project	Brgy. Malapad and Lubayat	1,600,000.00	07/13/20	11/10/20	100.00%	1,600,000.00		completed
Skills Training on Cookery	Real, Quezon	598,020.00	07/29/19		100.00%	598,020.00		completed
Skills Training on Goat Raising	Real, Quezon	240,030.00	12/27/19		100.00%	240,030.00		completed
LGSF-AM, Local Access Road	Brgy. Malapad	5,761,000.00	09/24/20	11/23/20	100.00%	5,761,000.00		completed
Concreting of Sitio Nonoc to Sitio Little Baguio Road	Brgy. Malapad	4,144,000.00			0.00%			
Establishment and Installation of Community-wide Monitoring and Alert System (Early Warning System)	Real, Quezon	1,485,916.00			0.00%			
Establishment of Fish Sauce and Fish Paste Processing Facility	Real, Quezon	523,668.18			0.00%			

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**LIZA R. SUAVERDEZ**  
Municipal Accountant

  
**DIANA ABIGAIL D. AQUINO**  
Local Chief Executive