



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES**  
For the 2nd Quarter, CY 2022


**MUNICIPAL GOVERNMENT OF REAL, QUEZON**

Program of Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Municipal Leadership and Government Program	Municipal Health Center	250,000.00	07/11/17		100%	245,005.90		completed
Local Government Support Fund - Health Facilities Enhancement Program	Real, Quezon	6,500,000.00	03/23/18		100%	6,497,075.31		completed
Local Government Support Fund - Drainage Improvement	Real, Quezon	2,500,000.00	03/23/18	10/11/18	100%	2,486,120.30		completed
Local Government Support Fund - DEPED, School Clinic	Real, Quezon	1,200,000.00	03/25/19	05/17/19	100%	1,167,888.20		completed
DOH - BUB HFEP-BHS	Real, Quezon	1,000,000.00	03/18/20	09/14/20	100%	984,080.88		completed
DOH - BHS	Brgy. Pandan	1,500,000.00			100%	1,494,490.71		completed
BUB 2015 -Infrastructure Support to Agri. and Fishery Production	Real, Quezon	1,000,000.00			0.00%			on-going
DA - Organic Fertilizer Production	Real, Quezon	500,000.00	12/17/18		100%	499,999.10		completed
DA - NFP (Enhancement of Bantay Dagat & Patrol Boat)	Real, Quezon	900,000.00	02/19/18	04/25/19	100%	898,248.00		completed
Concreting of Sitio Nonoc to Sitio Little Baguio Road	Brgy. Malapad	4,144,000.00	08/31/21	12/31/21	57.90%	2,399,400.99 1,744,599.01		Refunded to BoT
Establishment of Fish Sauce and Fish Paste Processing Facility	Real, Quezon	523,666.18			98.56%	516,122.00		completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
CYNTHIA P. DIAMANTE, CPA  
Municipal Budget Officer

  
LIZA R. SUAVERDEZ  
Municipal Accountant

  
DIANA ABIGAIL DIESTRO-AQUINO  
Local Chief Executive